

Details of HVC - more than 50 Lakhs For Quarter - March- 2022																	Rs. in Lakhs			Date of Completion or Status of work
Sr. No	Division	Name of Agency	Name of work	Basis of Tender	Date of issue of work order and commencement	Schedule date of Completion	Anticipated/proposed date of completion	Estimated Cost	Contract Value	Terms of Payment	Cumulative payment made.	Advance pending Adjustment	Security Deposit	Penalty for delay, if any.	Revised estimate date, revised cost.	Revised Schedule	Final Cost	Physical progress (%)		
1	Ahmedabad	M/s Devarsh Construction co.	Work of Construction of Office Building For Gujarat Industrial Development Corporation GIDC at Gandhinagar	E Tendering	10-12-18	09-06-19	31-12-20	274.98	250.75	As per RA Bill	186.02	No	6.87	No	No	No	No	100	Work Completed.	
2	Ahmedabad	M/s Patel Foundation	Const. of Multi Levl Indu. Shed at Kathwada GIDC	E Tendering	03-12-18	02-03-20	07-09-21	1682.47	1430.06	As per RA Bill	1129.7	No	42.06	No	No	No	No	100	Work Completed	
3	Ahmedabad	M/s Fortune builders	construction of compound wall for water supply utility plots at GIDC Khoraj (Sanand-III)	E-tendering	29-01-20	28-12-20	15-02-22	678.15	495.05	As per RA bill	174.4	Nil	16.95	No	No	No	No	90	work is in progress	
4	Ahmedabad	M/s Krishna construction	Construction of drainage network at Naroda	E-tendering	01-02-20	31-07-21	31-03-22	2493.22	2285.7	As per RA bill	630.67	Nil	62.33	No	No	No	No	65	work is in progress	
5	Ahmedabad	M/s Ashish construction co.	upgradation of infrastructure facilities under All scheme at Mansa	E-tendering	26-06-20	25-05-21	27-11-21	166.62	153.1	as per RA bill	127.02	Nil	4.16	No	No	No	No	100	Work Completed.	
6	Ahmedabad	M/s Saurabh Builders	Work of construction of road with furniture ESR, Compound wall and percolation well at Kerala estate.	E-tendering	03-11-20	02-10-21	10-01-22	640.9	535.09	as per RA bill	398.96	Nil	16.02	No	No	No	No	95	work is in progress	
7	Ahmedabad	M/s Maruti Infracreation Pvt Ltd	Construction of Flexible Pavement, Water Supply distribution and Street Light under All scheme at Dhandhuka (Project-2).	E-tendering	03-11-20	02-08-21	31-01-22	171.34	152.03	as per RA bill	94.23	Nil	4.28	No	No	No	No	72	work is in progress	
8	Ahmedabad	M/s Saraswati Construction Co	UP-gradation of infrastructure facilities in industrial estate Gandhinagar electric estate.	E Tendering	01-06-21	31-05-22	31-05-22	1259.27	1128.67	As per RA bill	100.06	0	31.48	0	No	No	No	30	work is in progress	
9	Mehsana	M/s. Perfect Infracorp Pvt. Ltd.	Providing the basic infrastructure facilities like roads, water supply network, street light at Vanod Industrial Estate with five year free maintenance.	E Tendering	01.06.2021	30.11.2022 18 Month	30.11.2022	14034.34	10986.41 Lakhs	As per RA Bill	356.77	0.00	713.11	0.00	No	No	No	8	Work order issued on 01.06.2021.	
10	Rajkot	M/s Madhuram Construction	Resurfacing of existing Roads, side paver block, Entrance gate, construction of ESR, GSR, RCC cover to pucca SWD, CCTV camera and LED street light under All scheme at Aji I.E.	E Tendering	16.05.2018	15-02-2019	---	710.05	749.17	As per RA Bill	417.47	No	17.75	No	No	No	No	70	Work completed on 30-6-20 final bill paid	
11	Rajkot	M/s Ravji manji sotathia	Construction of Asphalt Road and street light at Devgam-Khirasara Industrial Estate	E-Tendering	29-12-18	28-09-19	30/05/2021 (Tentative)	2056.66	1624.27	As per RA Bill	1625.65		51.41	No	No	No	No	100	Work Completed	

Details of HVC - more than 50 Lakhs For Quarter - March- 2022																	Rs. in Lakhs			Date of Completion or Status of work
Sr. No	Division	Name of Agency	Name of work	Basis of Tender	Date of issue of work order and commencement	Schedule date of Completion	Anticipated/ proposed date of completion	Estimated Cost	Contract Value	Terms of Payment	Cumulative payment made.	Advance pending Adjustment	Security Deposit	Penalty for delay, if any.	Revised estimate date, revised cost.	Revised Schedule	Final Cost	Physical progress (%)		
12	RAJKOT	M/s Jaydeep Construction Co.	Construction of flexible pavement and street light with five years free maintenance guarantee period at Narigam industrial estate.	E-tendering	01.07.2019	30.06.2020	30-04-2021	2376.01	1994.755	As per RA Bill	2164.41	No	59.4	no	no	no	No	100	Work Completed	
13	Rajkot	M/s Patel Construction and Co.	Remaining work of Earth work in cutting including preparing the slope and camber and stacking or utilizing the cutting stuff as directed at Devgam-Khirsara I.E.	E-tendering	27-07-2021	26-01-2022	26-01-2022	526.23	373.62	As per RA Bill	410.00	Nil	15.78	No	No	No	No	83.20	Work in progress	
14	Rajkot	M/s Miral Construction	Providing and laying 1200 mm Dia RCC Pipe line at road no A and B junction for disposal of rain water Plot no 3284- to 3260 at phase III GIDC Jamnagar	E-tendering	06-11-21	08-10-21	08-10-21	68.64	56.51	As per RA Bill	24.49	Nil	3.43	No	No	No	No	100	Work Completed Final bill to be Paid	
15	Vadodara	M/s Shivalay Infra Projects Pvt.Ltd	Construction of flexible Road Pavement with SWD , Street light and water supply components at Maruva, Halol(Exp) and Maswad Industrial Estate with free maintenance guarantee period of five year.	E-Tendering	01-03-19	29-02-20	31-12-21	1403.13	1197.02	as per RA bill	635.02		35.08+35.08	No	No	No	No	100	Work completed.	
16	Vadodara	M/s Ranjitsinh .P. Rajput	Construction of GIDC Office building at Halol -II (Exp.) Industrial Estate	E-tendering	03-06-20	02-06-21	31-01-22	94.9	88.005	as per RA bill	27.00	Nil	2.37+2.37	no	no	no	Nil	92	work is in progress	
17	Vadodara	M/s Saurabh Builders	Construction of C.C. road at Halol (Phase III) Industrial Estate with five year maintenance gurantee period under AII Scheme	E-tendering	03-09-20	02-03-21	15-08-21	244.02	180.79	as per RA bill	137.86	Nil	6.10+6.10	no	no	no	Nil	100	Final bill paid.	
18	Ankleshwar	M/s H. P. Rajguru	Construction of GIDC office building at Ankleshwar Industrial Estate (Re-invited)	E-tendering	04-01-2020 w.e.f 06-01-2020	05-01-21	04.07.2021	585.13	532.47	As per RA bill	356.47	No	14.63+7.22	No	No	No	No	92	Work in Progress	
19	Const. div. - Dahej	M/s. SHIWALAY INFRA PROJECTS PVT. LTD.	Construction of flexible pavement roads with CD works for TP-1 & TP-2 at Dahej PCPIR.	E-Tendering	07.03.2019	06-03-20	20-08-21	822.86	774.31	As per RA Bill	420.48	0.00	20.58+20.58	No	No	No	No	100	The work is completed on 20/08/2021 & final bill paid.	
20	Const. div. - Dahej	M/s. Raj Infra Build	Work of development and up gradation of basic infrastructure for Luvara village at PCPIR	E-Tendering	22-01-21	21-10-21	21-10-21	298.93	281.03	As per RA Bill	210.65	Nil	7.5+5.60	No	No	No	NA	100	The work is completed on 16/10/2021 & final bill to be paid.	
21	Const. div. - Dahej	M/s. Raj Infra Build	Work of construction of flexible pavement road for plot no. CH-37 at Dahej-I remaining roads of Dahej-II and Saykha Industrial Estate.	E-Tendering	19-03-21	18-02-22	18-02-22	512.40	461.14	As per RA Bill	181.40	Nil	12.81+5.03	No	No	No	NA	85	The work is completed however, new scope is added and work is started for the same.	

Details of HVC - more than 50 Lakhs For Quarter - March- 2022																	Rs. in Lakhs			Date of Completion or Status of work
Sr. No	Division	Name of Agency	Name of work	Basis of Tender	Date of issue of work order and commencement	Schedule date of Completion	Anticipated/proposed date of completion	Estimated Cost	Contract Value	Terms of Payment	Cumulative payment made.	Advance pending Adjustment	Security Deposit	Penalty for delay, if any.	Revised estimate date, revised cost.	Revised Schedule	Final Cost	Physical progress (%)		
22	Const. div. - Dahej	M/S. Milan Road Buldtech LLP	The work of construction of Road, ESR & Pump house for notified area, Bharuch with five years maintenance gurantee period under All scheme.	E-Tendering	09-04-21	08-04-22	08-04-22	2184.94	2184.94	As per RA Bill	102.00	Nil	54.62+2.55	No	No	No	NA	35	The casting of shaft for ESR is in progress. The supply and laying of Precast SWD is in progress.	
23	Const. div. - Dahej	M/S. Classic	The work of construction of approach Road and site development at GPCPSIRDA/GIDC office at Dahej-II Industrial Estate.	E-Tendering	11-06-21	10-03-22	10-03-22	85.24	61.38	As per RA Bill	0.00	Nil	2.13+0.0	No	No	No	NA	65	The work up to DLC is completed.	
24	Bharuch	M/s Ashopalav Garden Consultant	Design & Development of Garden 3 years maintenance at 366 MG Reservoir at Dahej II	E Tendering	29.07.2019	28.10.2022	28/10/2022 12/06/2023	343.78	313.53	As per RA Bill	198.48	No	8.59 +2.97	No	No	No	No	70	Work in Progress	
25	Bharuch	M/s Abhi Consturction Co.	ARC for maintenance of developed Garden at Headwork's 1,3,5,6,7 & Nand Intake well for three years periods at Dahej-II Industrial Estate & Nand Village.	E Tendering	31.08.2019	30.08.2022	30.08.2022	223.51	127.40	As per RA Bill	83.75	No	5.59 + 2.49+0.57	No	No	No	No	80	Work in progress	
26	Bharuch	M/s. Shivam Builders	Up-gradation of drainage effluent collection and conveyance system for SEZ-I at Dahej Industrial Estate.	E Tendering	23.07.2020	22.06.2021	22.06.2021	587.72	546.52	As per RA Bill	399.12	0.00	14.69 + 10.78	0.00	No	No	No	100	Work in progress	
27	Bharuch	M/s. R. C. Patel.	Supplying & Laying 710 mm dia HDPE pipe & 610 mm dia MS drainage rising main line from pond to LFP at Dahej PCPIR area (Reinvited)	E Tendering	21.10.2020	20.09.2021	20.09.2021	1538.47	1485.76	As per RA Bill	1384.96	0.00	23.07 + 11.90+14.88+9.07	0.00	No	No	No	100	Work Completed.	
28	Bharuch	M/s. Unistar Environment & Research Lab Pvt. Ltd.	Annual Rate Contract for Permacne Audit of 90 MLD Liquid Wasrw Management Scheme at Dahej/Vilayat Estate	E Tendering	01.08.2016 Extension Order dtd: 31.08.2018	31.07.2017	-----	99.20	59.22	As per RA Bill	283.24	0.00	2.48 + 10.96	0.00	No	No	No	97	Work in progress	
29	Bharuch	M/s. Unistar Environment & Research Lab Pvt. Ltd.	Annual Rate Contract for Performance Audit of AIR monitoring at PCPIR Dahej region.	E Tendering	02.08.2016 Extension Order dtd: 31.08.2018	31.07.2017	-----	92.47	69.98	As per RA Bill	339.71	0.00	2.31 + 10.74	0.00	No	No	No	100	Work Completed.	

Details of HVC - more than 50 Lakhs For Quarter - March- 2022																	Rs. in Lakhs			Date of Completion or Status of work
Sr. No	Division	Name of Agency	Name of work	Basis of Tender	Date of issue of work order and commencement	Schedule date of Completion	Anticipated/proposed date of completion	Estimated Cost	Contract Value	Terms of Payment	Cumulative payment made.	Advance pending Adjustment	Security Deposit	Penalty for delay, if any.	Revised estimate date, revised cost.	Revised Schedule	Final Cost	Physical progress (%)		
30	M&E Bharuch	M/s LARSEN & TOUBRO – TECTON JV	"EPC- DESIGN, BUILD OPERATE (DBO) OF A 100 MLD SEA WATER REVERSE OSMOSIS (SWRO) DESALINATION PLANT, DAHEJ, DISTRICT: BHARUCH, GUJARAT, INDIA."	E-Tendering	31.07.2019	29/01/2022 (i.e. 30 Months) 10 year O&M 27.01.2032 (i.e.120 Months)	29.01.2022	115779.07	Rs. CAPEX COST INR Rs. 88119.00 Lakhs & OPEX COST INR. Rs. 86057.66 Lakhs		63186.18		2894.48+2894.48	No	No	No	No	86	work in Progress	
31	M&E Mehsana	M/s. Sun Trading Co.	Supply, Installation, Testing & Commissioning of 9Mtr. Hot Dip Galvanize Octagonal Streetlight Pole with required accessories with FIVE YEAR free Comprehensive maintenance free period @ Vagosan Indl. estate. Tender Id No. 351051	E-Tendering	15.07.2019	14.01.2020		139.55	101.49718		0	No	3.49	No	No	No	No	0	As per Agency Request letter for release Security Deposit & Performance Bank Guarantee on Dtd: 27.08.2020, 19.11.2020, 18.01.2021, 06.03.2021, 17/09/2021. As per the verbal instruction of CE, Gandhinagar the tender has been cancelled as per non availability of vagosan land issue. Work is dropped and agency released	
32	Vapi	M/s. Vinodkumar P Patel	Construction of New GIDC Office Building at GIDC, Sarigam Industrial Estate (Re-Invited)	E-tendering	25.06.2020	31.03.2021	15.08.2021	119.12	124.36	as per RA bill	75.72	Nil	2.97	No	No	No	No	100	Work completed on 15-08-2021, final bill to be paid	
33	Vapi	M/s. V S Kotadia	Construction of New GIDC Office Building at GIDC, Umargam Industrial Estate (Re-Invited)	E-tendering	25.06.2020	31.03.2021	15.08.2021	127.99	134.14	as per RA bill	91.21	Nil	3.20	No	No	No	No	100	Work completed on 15-08-2021, final bill to be paid	
34	Vapi	M/S. R N Dobariya	Up gradation of infrastructure work like road widening and strengthening, water supply scheme, street light etc. at Vapi industrial estate under All scheme (Project-3)	E-tendering	03.12.2020	02.11.2021	31.12.2021	1021.44	1059.48	as per RA bill	709.33	Nil	25.54	No	No	No	No	85	Work in progress	
35	Vapi	M/s. Jay Bharat Roadline.	Up-Gradation & Strengthening of existing infrastructure i.e. Asphalt Road incl. Widening & Street light in 52 Hecto, Phase III & Old Housing Colony, Water supply in Phase III & Housing Colony at GIDC Umargam with Five years Free Maintenance Guarantee	E-tendering	13.11.2020	10.10.2021	31.12.2021	2178.08	1901.55	as per RA bill	1007.97	Nil	54.45	No	No	No	No	81	Work in progress	